(8)

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to roads and drains at balance portion of chokkanahalli road connecting Thanisandra main road to Sampigehalli in ward No.05, Byatarayanapura sub division.

Agency: Sri.G.N.Ramesh

MEASUREMENT SHEET - RA BILL NO.2ND AND FINAL

From	To	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item No.12	Providing and laying bituminous concrete 40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 6% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 with all lead and lift and directions of the Engineer in charge of the work							
Towards Sampigehalli Road		Cum	1	15.00	(9.30+9.40)/2	0.040	5.61	✓
			1	15.00	(9.40+9.30)/2	0.040	5.61	✓
			1	15.00	(9.30+9.30)/2	0.040	5.58	✓
			1	15.00	(9.30+9.30)/2	0.040	5.58	✓
			1	15.00	(9.30+9.30)/2	0.040	5.58	✓
			1	15.00	(9.30+9.30)/2	0.040	5.58	✓
			1	15.00	(9.30+9.30)/2	0.040	5.58	✓
			1	15.00	(9.30+9.30)/2	0.040	5.58	✓
			1	15.00	(9.30+9.60)/2	0.040	5.67	✓
Checked.			1	15.00	(9.60+9.40)/2	0.040	5.70	✓
			1	15.00	(9.40+9.40)/2	0.040	5.64	✓
	D: 29/9.		1	15.00	(9.40+9.85)/2	0.040	5.78	✓
			1	15.00	(9.85+10.30)/2	0.040	6.05	✓
			1	15.00	(10.30+10.20)/2	0.040	6.15	✓
			1	15.00	(10.20+10.35)/2	0.040	6.17	✓
			1	15.00	(10.35+10.30)/2	0.040	6.20	✓
			1	15.00	(10.30+10.90)/2	0.040	6.36	✓
			1	15.00	(10.90+11.55)/2	0.040	6.74	✓
			1	15.00	(11.55+11.75)/2	0.040	6.99	✓

For RBI-TECHNICAL SERVICES

Proprietor

Contractor's Representative

Junior Engineer
Project Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Project Sub Division
BBMP, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work: Improvements to roads and drains at balance portion of chokkanahalli road connecting Thanisandra main road to Sampigehalli in ward No.05, Byatarayanapura sub division.

Agency: Sri.G.N.Ramesh

MEASUREMENT SHEET - RA BILL NO.2ND AND FINAL

From	To	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
			1	15.00	(11.75+11.60)/2	0.040	7.01	
			1	15.00	(11.60+11.80)/2	0.040	7.02	
			1	15.00	(11.80+12.20)/2	0.040	7.20	
			1	15.00	(12.20+12.00)/2	0.040	7.26	
			1	15.00	(12.00+11.70)/2	0.040	7.11	
			1	15.00	(11.70+11.10)/2	0.040	6.84	
			1	15.00	(11.10+10.10)/2	0.040	6.36	
			1	15.00	(10.10+10.00)/2	0.040	6.03	
			1	15.00	(10.00+10.75)/2	0.040	6.23	
			1	15.00	(10.75+10.80)/2	0.040	6.47	
			1	15.00	(10.80+11.00)/2	0.040	6.54	
			1	15.00	(11.00+11.70)/2	0.040	6.81	
			1	15.00	(11.70+11.20)/2	0.040	6.87	
			1	15.00	(11.20+11.50)/2	0.040	6.81	
			1	15.00	(11.50+11.00)/2	0.040	6.75	
			1	15.00	(11.00+10.95)/2	0.040	6.59	
			1	15.00	(10.95+12.40)/2	0.040	7.01	
			1	15.00	(12.40+11.40)/2	0.040	7.14	
			1	15.00	(11.40+9.70)/2	0.040	6.33	
						Total Qty	234.90	

For RBI-TECHNICAL SERVICES

Proprietor

Junior Engineer
Project Sub Division
BBMP, Bangalore

Assistant Executive Engineer
Project Sub Division
BBMP, Bangalore